



**Washington State  
Department of Transportation**

Lynn Peterson  
Secretary of Transportation

Transportation Building  
310 Maple Park Avenue S.E.  
P.O. Box 47300  
Olympia, WA 98504-7300  
360-705-7000  
TTY: 1-800-833-6388  
[www.wsdot.wa.gov](http://www.wsdot.wa.gov)

May 14, 2014

SENT VIA EMAIL

Senator Tracey Eide, Chair  
Senate Transportation Committee

Senator Curtis King, Chair  
Senate Transportation Committee

Representative Judy Clibborn, Chair  
House Transportation Committee

Director David Schumacher  
Office of Financial Management

Dear Senator Eide, Senator King, Representative Clibborn, and Director Schumacher:

This letter transmits to you the quarterly project delivery status reports for the third quarter of the 2013-2015 Biennium as directed by ESSB 5024 Section 313, which reads as follows:

“On a quarterly basis, the department of transportation shall provide to the office of financial management and the legislative transportation committees the following reports for all capital programs:

- 1) For active projects, the report must include:
  - (a) A TEIS version containing actual capital expenditures for all projects consistent with the structure of the most recently enacted budget;
  - (b) Anticipated cost savings, cost increases, reappropriations, and schedule adjustments for all projects consistent with the structure of the most recently enacted budget;
  - (c) The award amount, the engineer's estimate, and the number of bidders for all active projects consistent with the structure of the most recently enacted budget;
  - (d) Projected costs and schedule for individual projects that are funded at a programmatic level for projects relating to bridge rail, guard rail, fish passage barrier removal, roadside safety projects, and seismic bridges. Projects within this programmatic level funding must be completed on a priority basis and scoped to be completed within the current programmatic budget;
  - (e) Highway projects that may be reduced in scope and still achieve a functional benefit;

- (f) Highway projects that have experienced scope increases and that can be reduced in scope;
  - (g) Highway projects that have lost significant local or regional contributions that were essential to completing the project; and
  - (h) Contingency amounts for all projects consistent with the structure of the most recently enacted budget.
- 2) For completed projects, the report must:
- (a) Compare the costs and operationally complete date for projects with budgets of twenty million dollars that are funded with preexisting funds to the original project cost estimates and schedule; and
  - (b) Provide a list of nickel and TPA projects charging to the nickel/TPA environmental mitigation reserve (OBI4ENV) and the amount each project is charging.
- 3) For prospective projects, the report must:
- (a) Identify the estimated advertisement date for all projects consistent with the structure of the most recently enacted budget that are going to advertisement during the current fiscal biennium;
  - (b) Identify the anticipated operationally complete date for all projects consistent with the structure of the most recently enacted budget that are going to advertisement during the current fiscal biennium; and
  - (c) Identify the estimated cost of completion for all projects consistent with the structure of the most recently enacted budget that are going to advertisement during the fiscal current biennium.”

Attached are two reports. The first report provides status on scope, schedule, and budget for all capital projects in the 16 year TEIS project list through the quarter ending March 31, 2014. This report includes new projects added by WSDOT and does not include Public Transportation and projects WSDOT is constructing for Sound Transit. Brief explanations for variances have been provided according to the following:

- Cost: An estimated cost increase or decrease greater than \$250k or 10% of the budget amount for total cost and estimated 13-15 biennial expenditures, whichever is less.
- Schedule: A milestone delay that extends the project into the next calendar year in excess of a quarter.
- Scope: A proposed change in the nature of the work included in the project that deviates from the legislative intent of the project.

The second report is a list of projects charging to the nickel/TPA environmental mitigation reserve (OBI4ENV) BIN.

The format for the report was designed to provide the information as directed in the proviso. While the format was developed with OFM and Legislative staff input, there is some information that is not currently available in this report, such as the engineer's estimate on ferry vessel projects. We are continuing to work to provide all of the information requested and hope to have

Senator Eide, Senator King, Representative Clibborn, Director Schumacher

May 14, 2014


Page 3

the information included in the next report which is due by July 31, 2014. With regard to the presentation, layouts, and notation included in the attached report, please consider the following:

- Milestone dates and expenditures shown on the reports are based on the 2013LEAP list information, for reference purposes.

If you have questions on the attached material or need additional information, please contact me at 360-705-7121 or alexanja@wsdot.wa.gov.

Sincerely,

A handwritten signature in black ink, appearing to read "Jay Alexander".

Jay Alexander

Director

Capital Program Development and Management Office





**Washington State Department of Transportation**  
**Quarterly Reporting on Capital Projects**  
**Pursuant to ESSB 5024**  
**Section 313**  
**13-15 Biennium Quarter 3**

SubProg	PIN	Project Title	2003 Final <sup>(1)</sup>	2005 Final <sup>(1)</sup>	Funding Variance						Amount Reserved for Risk <sup>(2)</sup>	Biennial Expenditures to Date	Schedule				Awarded Contracts <sup>(5)</sup> and <sup>(6)</sup>				Status			Comments from 13-15 Q3			
					13-15 13LEGFN	13-15 Plan	13-15 Difference	Total 13LEGFN	Total Plan	Total Difference			Advertisement 13LEGFN	Advertisement Variance (months)	Operationally Complete 13LEGFN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Future				
I2	100210E	US 2/Bickford Avenue - Intersection Safety Improvements			11,162,141	7,807,459	(3,354,682)	20,075,043	10,312,004	(9,763,039)		190,266	4/2/2012		1/28/2014	(4)							X			The biennial and total decrease reflects the accounting reimbursements made by the Traffic Safety Commission to the department. The actual costs of the project are reduced by WSTSC reimbursements.	
I2	100224I	US 2 High Priority Safety Project			78,008	88,417	10,409	9,304,612	9,019,612	(285,000)		44,320	3/8/2010		10/30/2012									X			The 13-15 increase is due to re-appropriation of funds from 11-13. Project is estimated to be completed under budget.
I2	100552W	I-5/Marysville to Stillaguamish River - ITS				911	911	3,789,859	3,817,281	27,422		911	4/27/2009		10/14/2010									X			The 13-15 increase is due to re-appropriation of funds from 11-13. Project is estimated to be completed under budget.
I2	100585Q	I-5/36th St Vicinity to SR 542 Vicinity - Ramp Reconstruction	16,585,000	17,201,290	41,774	243,438	201,664	22,345,129	22,563,679	218,550		37,949	5/24/2010		10/3/2011									X			Project cost has increased primarily due to three approved change orders that provide and install culvert pipe to repair and restore the drainage from the west to east side of I-5; additional Structure Class A Incl. Haul; & added work for the installation of permanent ground anchors. The CN increase also covers additional construction engineering funding for Dispute Review Board presentations, remaining inspection and project closure.
I2	100912G	SR 9/Marsh Rd Intersection - Safety Improvements			100,000		(100,000)	6,309,466	6,192,120	(117,346)			1/7/2008		11/25/2009									X			Project completed under budget.
I2	102017H	SR 20/Libby Rd Vic to Sidney St Vic - Realignment and Widening	6,797,000	7,455,555	94,975	53,471	(41,504)	6,122,037	6,021,963	(100,074)		10,779	4/18/2011		9/17/2011									X			Project completed under budget.
I2	109079A	I-90/EB Ramps to SR 202 - Construct Roundabout	932,000	940,443				1,842,631	1,838,349	(4,281)		65	1/8/2007		9/26/2007									X			
I2	120305G	SR 203/Corridor Safety Improvements - King County			10,388		(10,388)	3,092,202	3,044,960	(47,242)			11/16/2009		11/9/2010									X			Project completed under budget.
I2	120311G	SR 203/Corridor Safety Improvements - Snohomish County			15,911	12,708	(3,203)	1,771,118	1,744,880	(26,239)		1,126	11/16/2009		11/9/2010									X			Project completed under budget.
I2	154205G	SR 542/Everson Goshen Rd Vic to SR 9 Vic - Intersections Improvements			38,987	47,911	8,924	5,854,885	5,823,709	(31,176)		8,605	1/31/2011		10/15/2011									X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	200200T	US 2/Stevens Pass Summit - Pedestrian Safety				53	53	3,173,632	3,175,206	1,574		9,183	11/16/2009		10/25/2010									X			
I2	200204M	US 2/Stevens Pass - Variable Message Signs				93,645	93,645	942,933	942,933			38,251	3/19/2012		10/18/2012									X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	201701E	SR 17/N of Moses Lake - Add Passing Lane		1,000,000				626,992	605,243	(21,749)			3/23/2009		8/31/2009									X			
I2	209700H	US 97/N of Daroga State Park - Turn Lanes			35,784	83,811	48,028	463,426	454,152	(9,274)		27,595	11/5/2012		8/1/2013	1	289,102	12/10/2012	227,055	4				X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	209700W	US 97/Cameron Lake Road - Intersection Improvements			956,229	1,056,355	100,126	1,451,743	1,475,782	24,039		967,715	3/25/2013		12/10/2013		903,909	4/30/2013	889,550	3				X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	209790V	US 97A/North of Wenatchee - Ohme Gardens Roundabout				20,282	20,282	438,421	438,423	2		510	4/23/2012		11/30/2012	(1)								X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	300720A	SR 7/Elbe Safety Rest Area - New Facility		3,398,446	7,700		(7,700)	3,267,182	3,234,383	(32,799)			12/13/2010		1/13/2012									X			More was accomplished in 11-13 than originally estimated.
I2	316130A	SR 161/Clear Lake N Rd to Tanwax Creek - Spot Safety Improvements		3,000,000		927	927	1,608,947	2,050,916	441,969		928	7/16/2012		12/3/2012	2	867,488	8/14/2012	864,989	2				X			The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost increase due to various items including guardrail drainage, additional earthwork, boring obstructions and increased traffic control.
I2	350728A	SR 507/Vicinity East Gate Rd to 208th St E - Safety	2,095,000	2,017,559	66,024	94,281	28,258	2,841,842	2,819,799	(22,043)		13,381	9/12/2011		6/15/2012		992,886	7/9/2012	889,753	4				X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	400507M	I-5/Kelso Vicinity Median Crossover Prevention- Install Cable Barrier			4,169		(4,169)	661,176	645,014	(16,162)			12/10/2007		11/18/2010									X			More was accomplished in 11-13 than originally estimated.
I2	400507S	I-5/N Fork Lewis River Bridge to Todd Road Vicinity - Safety		2,423,136		24,088	24,088	964,636	964,634	(3)			5/2/2011		8/30/2012	(1)								X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	401404D	SR 14/Marble Rd Vicinity to Belle Center Rd - Safety Improvements	4,398,000	5,231,371	993,744	1,481,131	487,387	7,582,047	8,310,320	728,273		690,703	5/29/2012		12/20/2013	(1)	3,844,523	7/18/2012	3,835,534	5				X			The increase is due to a combination of change orders and quantity overruns. The bulk of the quantity overruns were for HMA and CSBC.
I2	401404E	SR 14/Cape Horn Bridge Vicinity to Cape Horn Rd - Safety Improvements	1,590,000	2,282,401		1	1	4,598,661	4,568,058	(30,603)			6/21/2010		12/8/2011									X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	450000A	SR 500/St Johns Blvd - Build Interchange			46,911	641,117	594,205	47,029,243	45,114,251	(1,914,992)		294,815	1/10/2011		11/30/2013	(14)								X			The 13-15 increase is due to re-appropriation of funds from 11-13. Project completed early and under budget.
I2	501212I	US 12/SR 124 Intersection - Build Interchange		20,000,000	119,996	312,704	192,708	21,307,583	21,358,369	50,786		109,170	10/18/2010		5/23/2012									X			The 13-15 increase is due to re-appropriation of funds from 11-13 and additional funding needed to cover borrow and quantity overruns.
I2	508202I	I-82/Terrace Heights Off-Ramp - Improvements		927,608		24,696	24,696	1,299,528	1,299,528			975	1/11/2010		6/18/2010									X			The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	509702O	US 97/Satus Creek Vicinity - Safety Work		2,560,001	25,000	213,035	188,035	2,530,325	2,524,749	(5,577)		129,657	1/9/2012		10/26/2012	8								X			The 13-15 increase is due to re-appropriation of funds from 11-13. Completion date was delayed due to inclement weather.
I3	100955A	SR 9/Nooksack Rd Vicinity to Cherry St - New Alignment	16,883,000	17,398,947		28,673	28,673	17,764,547	17,764,547			581	12/12/2005		11/22/2006									X			The 13-15 increase is due to re-appropriation of funds from 11-13.













Washington State Department of Transportation  
Quarterly Reporting on Capital Projects  
Pursuant to ESSB 5024  
Section 313  
13-15 Biennium Quarter 3

SubProg	PIN	Project Title	2003 Final <sup>(1)</sup>	2005 Final <sup>(1)</sup>	Funding Variance						Amount Reserved for Risk <sup>(2)</sup>	Biennial Expenditures to Date	Schedule				Awarded Contracts <sup>(5) and (6)</sup>				Status			Comments from 13-15 Q3			
					13-15 13LEGFIN	13-15 Plan	13-15 Difference	Total 13LEGFIN	Total Plan	Total Difference			Advertisement 13LEGFIN	Advertisement Variance (months)	Operationally Complete 13LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Future				
I2	0B12005	Median Cross-Over Protection Improvements		144,688				12,973,955	12,973,955																X		
I2	0B12008	Rumble Strip Improvements	14,000					4,658,103	4,658,103																	X	
I2	102029S	SR 20/Sharpes Corner Vicinity - New Interchange		19,150,000		40,709	40,709	23,605,649	23,475,898	(129,751)		40,709	1/5/2015		1/31/2017											X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	200201J	US 2/East Wenatchee N - Access Control		360,000		335,567	335,567	364,000	364,000			6,837														X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	201701G	SR 17/Adams Co Line - Access Control		80,000		64,680	64,680	81,000	102,050	21,050																X	The 13-15 increase is due to re-appropriation of funds from 11-13. The total increase is related to acquiring access rights for the project.
I2	202801J	SR 28/E Wenatchee - Access Control		3,040,000		34,559	44,552	9,993	3,041,000	3,040,000	(1,000)															X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	228201D	SR 282/Ephrata - Safety		90,000		38,386	123,493	85,107	123,493	123,493			11/18/2013		10/31/2014											X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	310116D	US 101/Lynch Road - Safety Improvements		1,000,000		227,360	259,752	32,392	1,000,000	1,000,000			5/5/2010		6/28/2014											X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	316218A	SR 162/Orting Area - Construct Pedestrian Tunnel				482,890	589,796	106,906	850,000	850,000																X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	330215A	SR 302/Key Peninsula Highway to Purdy Vic-Safety & Congestion		5,000,007		3,410,261	3,318,557	(91,703)	6,538,308	5,021,729	(1,516,579)		826,528	10/28/2013	4	11/30/2014	3									X	Project decrease due to work in the Goodrich vicinity being eliminated from the scope of work. Project delays due to right of way acquisition issues and utilities relocation.
I2	518202T	I-182/Road 68 Interchange - Interstate Safety				31,353		(31,353)	35,267	35,500	233			3/4/2013	43	10/25/2013	49									X	Project was added to programmatic BIN. Project deferred due to re-prioritization.
I2	619509I	US 195/Cheney-Spokane Rd to Lindeke St - New City Arterial		1,750,000		1,283,488	1,471,741	188,252	3,132,950	3,132,950			24,598													X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	L1000034	Alaskan Way Viaduct - Automatic Shutdown				530,114	530,114	4,219,581	4,229,578	9,997			31,080													X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I2	L2200042	SR 20 Race Road to Jacob's Road				2,670,102	2,991,189	321,087	3,344,360	6,026,802	2,682,442		292,190													X	The 13-15 increase is due to re-appropriation of funds from 11-13. The increase in total is due to revising the design solution to include improving the Morris Road Intersection with SR 20 by realigning the Parker/Morris Road Intersection and construct safety improvements at the Transfer Site.
I3	101822A	SR 18/Issaquah/Hobart Rd to Tigergate - Add Lanes	22,000	3,021,784		158,720	142,633	(16,088)	3,021,784	3,021,784			32,916													X	More was accomplished in 11-13 than originally estimated.
I3	101826A	SR 18/Tigergate to I-90 - Add Lanes	19,000	3,019,298		162,438	153,824	(8,614)	3,019,298	3,019,298			29,680													X	More was accomplished in 11-13 than originally estimated.
I3	400506N	I-5/Chehalis River Flood Control - OFM/WSDOT Agreement						433,400	433,400																	X	
I3	400515A	Chehalis River Basin Flood Protection Project - OFM/WSDOT Agreement					2,700,000	2,700,000		2,700,000		79,921														X	Project is appropriated through the General Fund Capital budget. Work is accomplished through an agreement with OFM. Expenditures will reside with OFM.
I3	508201S	I-82/South Union Gap I/C - Improvements		152,250		1,775,601	1,896,615	121,014	3,152,633	3,152,633			198,719													X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I3	508208M	I-82/Red Mountain Vicinity - Pre-Design Analysis				1,672,622	2,060,818	388,196	2,664,233	2,943,427	279,194		496,816													X	The 13-15 increase is due to re-appropriation of funds from 11-13 and total increase is due to Benton County transfer of federal earmark to the project.
I3	509004U	I-90/Ellensburg Interchange - Feasibility Study		869,838		48,963	48,963	605,817	355,000	(250,817)		25,050														X	The 13-15 increase is due to re-appropriation of funds from 11-13. This project funded a feasibility study for an interchange which concluded that an interchange was not warranted and improvements to the local roads should be done instead. A majority of the funding is from a federal earmark for a new interchange and cannot be used on the study's recommendation.
I3	509009B	I-90/Snoqualmie Pass East - Hyak to Keechelus Dam - Corridor Improvement		387,700,000		117,402,832	99,071,419	(18,331,413)	551,410,014	551,366,415	(43,600)	5,956,402	33,789,373	10/5/2009		6/30/2015			6,351,767	1/21/2014	6,425,000	3			X	13-15 expenditures re-aged per the current delivery plan.	
I3	L1100045	SR 518/Des Moines Memorial Drive				1,900	1,900	250,000	249,127	(873)		2,534														X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I4	099955F	Fish Passage Barriers (TPA)	643,000	1,141,344		18,470,000	4,982,147	(13,487,853)	43,759,238	42,094,135	(1,665,103)		3,537,816	7/5/2005		6/30/2017			1,452,066	3/21/2013	995,504	7			X	Biennial decrease is due to deferring Anderson Creek and Hedrick Creek Projects to fund greater scoping effort. Total decrease is due to a cost estimate reduction on Hedrick Creek related to building a smaller bridge than previously estimated.	
I4	0B14001	Fish Passage Barrier and Chronic Deficiency Improvements	4,973,000	6,092,157		34,748,448	34,120,581	(627,868)	90,919,302	155,983,919	65,064,617		13,254,143						521,000	1/14/2013	351,486	12			X	In total, fish passage barrier funding is the same, however there are movements between the various BINs to move funding and allow for an increased scoping effort in 13-15.	
I4	0B14003	Stormwater & Mitigation Site Improvements	89,000	399,964		3,953,000	6,497,792	2,544,792	33,840,675	35,239,340	1,398,665		789,717													X	The 13-15 increase is due to re-appropriation of funds from 11-13.
I4	0B14ENV	Environmental Mitigation Reserve - Nickel/TPA				2,806,366	3,330,151	523,785	11,497,974	12,539,291	1,041,317		343,856													X	Project increases due to transfer of various mitigation activities from nickel and TPA projects.
I4	300518D	I-5/14th Ave Thompson Pl - Add Noise Wall				16,000	4	(15,996)	2,725,084	2,700,730	(24,354)		4	11/8/2010		10/28/2011										X	More work was accomplished in 11-13 than originally estimated.





Washington State Department of Transportation  
Quarterly Reporting on Capital Projects  
Pursuant to ESSB 5024  
Section 313  
13-15 Biennium Quarter 3

SubProg	PIN	Project Title	2003 Final <sup>(1)</sup>	2005 Final <sup>(1)</sup>	Funding Variance						Amount Reserved for Risk <sup>(2)</sup>	Biennial Expenditures to Date	Schedule				Awarded Contracts <sup>(5) and (6)</sup>				Status			Comments from 13-15 Q3		
					13-15 13LEGFIN	13-15 Plan	13-15 Difference	Total 13LEGFIN	Total Plan	Total Difference			Advertisement 13LEGFIN	Advertisement Variance (months)	Operationally Complete 13LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Future			
Q3	200001I	NCR 700 MHz Radio System Expansion			100,000	100,000		100,000	100,000			219												X		
Q3	200004N	Stage 2 - NCR Basin ITS Communications and Travelers Information				71,582	71,582	85,000	85,000			24,952													X	The 13-15 increase is due to re-appropriation of funds from 11-13.
Q3	200202T	US2/Stevens Pass -- ITS Emergency Power			288,000	240,000	(48,000)	288,000	240,000	(48,000)			5/27/2014	5	11/20/2014									X	The project estimate was revised.	
Q3	300543Q	I-5/Trospen Road to Marvin Road - Signal Upgrade				357,330	357,330		358,140	358,140			*1/27/2014		*6/16/2014									X	New project funded mainly by local CMAQ grant.	
Q3	351207Q	SR 512/SR 7 to I-5 - Congestion Management			1,230,000	1,230,000		1,230,000	1,230,000				2/10/2014	3	9/14/2014	3								X		
Q3	400515Q	I-5/I-205 Bi-State Corridor Travel Time - Add Signing				951,000	951,000		951,000	951,000			*4/21/2014		*1/30/2015									X	New project funded by CMAQ and State match.	
Q3	401413Q	SR 14 Traveler Information, 164th Ave to NW 6th Ave			1,400,000	155,000	(1,245,000)	1,400,000	1,400,000				6/2/2014	11	11/17/2014	15								X	The PE start delay and competing higher priorities along with the limited workforce caused the Ad and OC date to shift into next bien.	
Q3	450313Q	SR 503 Traveler Information - Incident Management and Communications			976,000	991,401	15,401	1,000,000	1,000,000				72,794	1/21/2014	1	6/11/2014	7	742,625	3/24/2014	639,867	4			X	The 13-15 increase is due to re-appropriation of funds from 11-13. Dates were shifted out due to delays in getting environmental permits.	
Q3	509050Q	I-90/Snoqualmie Summit and Ryegrass - Traveler Information			175,000	175,000		175,000	175,000				29,924											X		
Q3	600227Q	US 2/Hayford Rd to I-90 - ITS			400,000	400,000		400,000	400,000				10/6/2014		6/30/2015									X		
Q3	609011Q	I-90 & US 2 Variable Message Signs Replacement - ITS			130,000	641,221	511,221	1,100,000	1,104,424	4,424			535,476	11/13/2012		10/15/2013	(2)	758,604	12/20/2012	790,104	4			X	The 13-15 increase is due to re-appropriation of funds from 11-13. The shift in schedule is as a result of the time required to procure materials for the VMS sign replacements.	
Q3	609049Q	I-90 CCTV Upgrades			120,000	120,000		120,000	120,000				2/17/2015		6/30/2015									X		
Q3	619501Q	US 195/Hatch Rd to Cheney-Spokane Rd - Congestion & Safety Mngmnt - ITS				1,587,360	1,587,360		1,619,816	1,619,816			76,643	*10/28/2013	*6/30/2014	*	833,474	12/16/2013	610,254	1				X	New project funded by CMAQ and State match.	
W1	900001G	Point Defiance Tml Preservation			2,930,542	2,723,764	(206,778)	15,271,672	14,802,672	(469,000)			101,535	4/22/2013	2/10/2019		2,466,000	11/20/2013	1,655,998	6				X	This projects decrease was due to good bids.	
W1	900001H	Point Defiance Tml Improvement				124,448	124,448	1,188,767	988,505	(200,263)			21,373	8/23/2010	9/21/2012		451,054	1/18/2013	399,949	2			X	The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost variance is as a result of the savings from the WSF Security 2011-13 biennial global changes for Security (AC/VM) Improvements, TWIC Security Improvements and Enterprise Security System Replacement as well as bridge seat seismic retrofit savings.		
W1	900002H	Tahlequah Tml Improvement				56,241	56,241	1,277,806	1,129,416	(148,389)			20,663	5/23/2011	10/14/2011		451,054	1/18/2013	399,949	2			X	The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost variance is as a result of the savings from the WSF Security 2011-13 biennial global changes for Security (AC/VM) Improvements, TWIC Security Improvements and Enterprise Security System Replacement as well as bridge seat seismic retrofit savings.		
W1	900005N	Fauntleroy Tml Improvement				377,610	377,610	630,754	637,247	6,493			9,377	1/3/2012	7/18/2012								X	The 13-15 increase is due to re-appropriation of funds from 11-13.		
W1	900006S	Vashon Tml Preservation			1,279,999	2,015,645	735,646	31,297,967	31,766,967	469,000	280,000	445,787	4/21/2014		5/1/2018								X	This project increase was from required additional environmental mitigation (timber pier removal) at Tahlequah and Maury Island in exchange for increased overwater coverage at the Vashon ferry terminal due to proposed seismic bracing of the trestle.		
W1	900006T	Vashon Tml Improvement				135,318	135,318	5,446,745	5,212,827	(233,918)			32,596	5/16/2011	10/27/2012								X	The 13-15 increase is due to re-appropriation of funds from 11-13.		
W1	900022J	Lopez Tml Improvement			613,786	592,324	(21,462)	715,465	700,216	(15,249)			39,035	1/3/2012	7/18/2012		369,098	10/14/2013	318,985	5			X			
W1	900024F	Shaw Tml Preservation						5,257,142	5,257,142	(0)				3/22/2010	10/14/2010								X			
W1	900024G	Shaw Tml Improvement				63,585	63,585	101,679	74,378	(27,301)			12,402	1/3/2012	7/18/2012								X	The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost variance is as a result of the savings from the WSF Security 2011-13 biennial global changes for Security (AC/VM) Improvements, TWIC Security Improvements and Enterprise Security System Replacement.		
W1	900026P	Orcas Tml Preservation			1,098,458	1,098,458		14,036,865	13,839,943	(196,922)			640,251	4/29/2013	2/1/2019		1,361,272	6/3/2013	1,338,018	5			X			
W1	900026Q	Orcas Tml Improvement			163,618	224,244	60,626	1,434,019	1,403,807	(30,212)			25,353	4/11/2011	7/18/2012								X	The 13-15 increase is due to re-appropriation of funds from 11-13.		
W1	900028U	Friday Harbor Tml Preservation			2,478,241	2,774,891	296,650	18,418,989	18,403,367	(15,622)			1,044,689	4/29/2013	5/12/2014		1,361,272	6/3/2013	1,338,018	5			X	The 13-15 increase is due to re-appropriation of funds from 11-13.		
W1	900028V	Friday Harbor Tml Improvement				149,378	149,378	1,073,626	1,034,609	(39,017)			44,736	9/4/2012	3/9/2013		295,878	7/16/2012	274,174	2			X	The 13-15 increase is due to re-appropriation of funds from 11-13.		
W1	900040N	Eagle Harbor Maint Facility Preservation	33,612,000	38,682,000				71,739,868	71,656,232	(83,636)				5/9/2011	1/24/2016								X			
W1	902017M	Coupeville (Keystone) Tml Improvement				73,325	73,325	1,637,224	1,470,299	(166,925)			36,906	1/3/2012	7/18/2012		44,080	3/27/2013	40,834	4			X	The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost variance is as a result of the savings from the WSF Security 2011-13 biennial global changes for Security (AC/VM) Improvements, TWIC Security Improvements and Enterprise Security System Replacement. Savings were applied to the tollbooth replacement and ADA Compliance projects which reflect unspent budget available upon completion.		
W1	910413R	Edmonds Tml Improvement			200,000	373,848	173,848	12,378,367	12,308,064	(70,302)			84,251	10/19/2009	2/15/2013		175,248	7/30/2012	135,198	3			X	The 13-15 increase is due to re-appropriation of funds from 11-13.		





Washington State Department of Transportation  
Quarterly Reporting on Capital Projects  
Pursuant to ESSB 5024  
Section 313  
13-15 Biennium Quarter 3

SubProg	PIN	Project Title	2003 Final <sup>(1)</sup>	2005 Final <sup>(1)</sup>	Funding Variance						Amount Reserved for Risk <sup>(2)</sup>	Biennial Expenditures to Date	Schedule				Awarded Contracts <sup>(5) and (6)</sup>				Status			Comments from 13-15 Q3	
					13-15 13LEGFIN	13-15 Plan	13-15 Difference	Total 13LEGFIN	Total Plan	Total Difference			Advertisement 13LEGFIN	Advertisement Variance (months)	Operationally Complete 13LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Future		
W2	944434D	MV Yakima Preservation	21,143,000	24,837,000	6,413,400	3,924,508	(2,488,892)	42,010,273	38,999,403	(3,010,871)		1,499,008	5/1/2012		9/25/2012			0	10/19/2012	2,273,780	0		X		The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost decrease is due to savings that were transferred to the Mukilteo project.
W2	944434E	MV Yakima Improvement	2,709,000		50,000	287,280	237,280	2,208,881	1,901,624	(307,257)		15,023	5/1/2012		9/25/2012			0	2/25/2014	330,391	0		X		The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost variance is as a result of the savings from the WSF Security 2011-13 biennial global changes for Security (AC/VM) Improvements, TWIC Security Improvements and Enterprise Security System Replacement.
W2	944441B	MV Walla Walla Preservation	32,997,000	28,318,000	4,459,612	4,198,919	(260,693)	66,372,143	65,788,509	(583,634)		2,805,811	5/5/2011		10/20/2011			0	7/26/2013	246,140	0		X		Total cost decrease was from favorable bids on the dry-docking in February. Some of the savings was moved to fund work on the MV Evergreen State for unplanned preservation of the rudder.
W2	944441C	MV Walla Walla Improvement			50,000	270,304	220,304	2,918,366	2,986,760	68,394		115,069	5/5/2011		10/20/2011			0	12/23/2013	2,951,546	0		X		The 13-15 increase is due to re-appropriation of funds from 11-13. The total cost increase is due to the higher than anticipated engineering estimate and what was needed for the navigation lights & control panels upgrade during the United States Coast Guard (USCG) Credit Drydocking.
W2	944442B	MV Spokane Preservation	28,159,000	25,819,000	1,776,561	421,020	(1,355,541)	55,258,238	52,987,802	(2,270,436)		43,317	2/1/2013		3/15/2013			0	11/29/2012	1,667,893	0		X		Project was completed under budget.
W2	944442C	MV Spokane Improvement			50,000	153,718	103,718	3,229,051	3,116,549	(112,502)		60,527	2/1/2013		3/15/2013								X		The 13-15 increase is due to re-appropriation of funds from 11-13.
W2	944451C	MV Hiyu Preservation	75,000	50,000	10,000	10,000		595,207	595,207			7,072	11/3/2010		1/31/2011								X		
W2	944451D	MV Hiyu Improvement			50,000	50,000		94,056	56,656	(37,400)		152	1/15/2013		3/15/2013								X		Total cost decrease is due to project savings in the 11-13 biennium.
W2	944470A	64-Car Class Ferry Construction				861,204	861,204	209,560,000	209,412,759	(147,241)			9/15/2008		2/12/2012								X		The 13-15 increase is due to re-appropriation of funds from 11-13.
W2	944471A	MV Chetzemoka Preservation			221,720	221,720		19,236,909	19,236,909			27,944	7/1/2013		6/28/2027			0	1/24/2014	362,181	0		X		
W2	944476B	MV Chetzemoka Improvements			173,000	692,456	519,456	1,409,058	1,928,514	519,456		199,114	7/1/2013		6/28/2027			0	1/24/2014	362,181	0		X		This project increased due to improved lighting and signage required by the USCG to aid in the event of an evacuation and for ballast improvements.
W2	944477A	MV Salish Preservation			7,487	155,127	147,640	24,117,211	24,264,851	147,640		46,730	7/1/2013		6/28/2027								X		13-15 increase is added funding to accommodate credit drydocking.
W2	944477B	MV Salish Improvements			173,000	825,710	652,710	1,635,058	2,385,921	750,863		40,631	10/30/2013		12/31/2012								X		The increase is needed for work to be accomplished in the Credit Drydocking including USCG Hull and internal structural examinations, installation of engine room acoustic enclosure, modifications to fire pump and sea chest piping, Controllable Pitch Propeller hydraulic improvements, vehicle deck hatch installation, and other miscellaneous work.
W2	944478B	MV Kennewick Preservation			7,487	7,487		24,424,668	24,424,668			28,517	9/5/2017		6/30/2025								X		
W2	944478C	MV Kennewick Improvements			173,000	585,245	412,245	1,635,058	1,946,758	311,700		827,090	1/15/2013		3/15/2013			0	10/21/2013	419,532	0		X		This project increased due to improved lighting and signage required by the USCG to aid in the event of an evacuation and for ballast improvements.
W2	944499C	MV Puyallup Preservation	13,531,000	15,313,000	1,910,024	4,160,248	2,250,224	63,082,883	64,894,083	1,811,200		3,713,158	10/1/2011		12/30/2011			0	9/30/2013	4,135,201	0		X		The 13-15 increase is due to re-appropriation of funds from 11-13 and replacing the propellers on MV Puyallup which are past their life cycle. This work was originally planned on MV Wenatchee; however the vessel could not be out of service due to a schedule conflict. Therefore, funds were moved from the MV Wenatchee to cover the propellers replacement cost and to procure Long-Lead time OFF.
W2	944499D	MV Tacoma Preservation	19,415,000	26,324,000	5,556,705	5,666,705	110,000	79,284,271	79,242,187	(42,084)		336,561	1/28/2012		4/20/2012								X		
W2	944499E	MV Wenatchee Preservation	22,882,000	25,718,000	5,300,777	2,410,193	(2,890,584)	82,757,951	79,946,123	(2,811,828)		1,111,161	2/1/2013		7/30/2013			0	5/17/2013	3,368,555	0		X		New propellers were originally planned on MV Wenatchee; however the vessel could not be out of service due to a schedule conflict. Funds were moved to MV Puyallup to allow for propellers replacement. The propellers on the MV Puyallup are past their life cycle and the vessel is the next priority for this type of work.
W2	944499F	MV Puyallup Improvement			50,000	385,268	335,268	1,945,622	1,954,313	8,691		212,849	10/1/2011		12/30/2011			0	9/30/2013	4,135,201	0		X		The 13-15 increase is due to re-appropriation of funds from 11-13.
W2	944499G	MV Tacoma Improvement			50,000	149,969	99,969	2,655,734	2,429,552	(226,182)		55,791	1/28/2012		4/20/2012								X		The 13-15 increase is due to re-appropriation of funds from 11-13.
W2	944499H	MV Wenatchee Improvement			50,000	161,940	111,940	2,225,112	1,797,501	(427,611)		95,027	2/1/2013		7/30/2013			0	5/17/2013	3,368,555	0		X		The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost decrease is due to a reduction in the amount of work that could be performed in the 11-13 biennium due to service constraints.
W2	990051X	New Replacement Vessel						1,329,031,612	1,329,031,612				12/1/2025		6/30/2027								X		
W2	998951A	WSF/Administrative Support - Allocated to W2			7,701,000	8,322,000	621,000	37,474,386	38,213,708	739,322		3,410,090											X		Changes to Admin Support for W2 must be considered in conjunction with changes to Admin Support for W1. Combined changes include re-appropriation of 11-13 funding for unfinished planning studies that will be completed in 13-15 (shown in the W2 portion of Adm Support).

Washington State Department of Transportation  
Quarterly Reporting on Capital Projects  
Pursuant to ESSB 5024  
Section 313  
13-15 Biennium Quarter 3

SubProg	PIN	Project Title	2003 Final <sup>(1)</sup>	2005 Final <sup>(1)</sup>	Funding Variance					Amount Reserved for Risk <sup>(2)</sup>	Biennial Expenditures to Date	Schedule				Awarded Contracts <sup>(5) and (6)</sup>				Status			Comments from 13-15 Q3
					13-15 13LEGFIN	13-15 Plan	13-15 Difference	Total 13LEGFIN	Total Plan			Total Difference	Advertisement 13LEGFIN	Advertisement Variance (months)	Operationally Complete 13LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	
W2	998951F	Security System Upgrades Placeholder for W2				2,396,370	2,396,370	618,945	2,396,370	1,777,425		110,482					0	12/23/2013	2,951,546	0		X	Reappropriation. Due to timing of the obligation of the grant, work was not able to begin until July 2013. New port security grant was added for access Control/Video Monitoring Improvements.
W2	L1000030	144 Auto Vessel	152,146,000	151,901,000		460,998	460,998	72,592,480	72,592,480	(0)		960	7/7/2006		6/30/2007							X	The 13-15 increase is due to re-appropriation of funds from 11-13.
W2	L1100038	LNG Security Planning and Outreach				374,737	374,737	1,000,000	1,276,000	276,000		36,685										X	Reappropriation. Agency request to add funds to complete a detailed design for use of LNG on Issaquah Class vessels.
W2	L2000006	Vessel Project Support			3,501,000	3,422,753	(78,247)	23,152,704	22,619,024	(533,680)		937,264										X	Reduction is due to savings from 11-13.
W2	L2200038	#1 - 144-capacity Vessel			45,385,906	47,724,174	2,338,268	137,905,906	134,155,906	(3,750,000)		31,471,846	11/30/2011		11/15/2013							X	The 13-15 increase is due to reappropriation. Total cost reduction is due to reduction in contingency funds.
W2	L2200039	#2 - 144-capacity Vessel			98,247,014	92,338,960	(5,908,054)	126,447,014	126,447,014	0		39,486,912	1/1/2012		6/28/2015							X	More work was accomplished in 11-13 than originally estimated.
W3	999910K	Emergency Repair	5,597,000	4,099,000	4,000,000	4,000,000		41,007,238	41,007,238			221,976	8/15/2009		6/28/2027		0	7/13/2012	61,200	0		X	
Y4	700000C	Amtrak Cascades New Train Set (ARRA)			33,798,477	28,165,227	(5,633,250)	38,770,962	38,770,962				6/19/2012		10/23/2015							X	The 13-15 decrease is due to contingency funds on the project were decreased and moved to the Program Management task. This was to align with the FRA Co-Operative Amendment 3 agreement. Biennial aging was adjusted to align with the current schedule and delivery plan. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.
Y4	700000E	ARRA Program Management			10,293,318	28,143,147	17,849,829	30,447,294	53,006,376	22,559,082												X	Individual ARRA projects were reduced in order to allow for an increase on the ARRA Program Management task. This was to align with the FRA Co-Operative Amendment 3 agreement. Biennial aging was adjusted to align with the current schedule and delivery plan. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.
Y4	700000F	Corridor Reliability Supplemental Work (ARRA)			11,148,265	16,315,859	5,167,594	16,357,927	16,357,309	(618)			1/17/2012		12/31/2015							X	The biennial increase is from funds accelerated from 15-17 to 13-15 in order to align with the current project delivery schedule per co-op amend #4.
Y4	700001C	New Locomotives (8) (ARRA)			28,639,295	30,032,723	1,393,427	47,400,500	66,771,286	19,370,786			9/4/2012		1/12/2016							X	The 13-15 increase is due to re-appropriation of funds from 11-13. This total project increase was from adjustments to align and match the current procurement contract of up to 8 locomotives per the Coop Agreement. This increase is in part, from the NEPA and Final Design Phase adjustments to match the current estimates. In addition, the purchase of the eight locomotives required an increase in Construction.
Y4	727016A	West Vancouver Freight Access Project (ARRA)			12,716,491	13,503,997	787,506	15,416,902	15,390,861	(26,041)			*		*							X	The 13-15 increase is due to re-appropriation of funds from 11-13. The 1.5% state dollars programmed for ineligible charges were adjusted accordingly for each biennium.
Y4	730310A	Tacoma- Point Defiance Bypass (ARRA)			14,009,137	37,207,169	23,198,032	90,435,199	90,197,047	(238,152)			7/30/2014		8/1/2016							X	Advancement of funds from 15-17 to match current schedule.
Y4	751014A	Advanced Signal System (ARRA)			45,086,576	51,645,699	6,559,123	61,508,769	58,212,861	(3,295,908)			6/3/2013		12/30/2014							X	The 13-15 increase is due to re-appropriation of funds from 11-13. The total cost decrease is due to contingency funds on the project were decreased and moved to the Program Management task. This was to align with the FRA Co-Operative Amendment 3 agreement. Biennial aging was adjusted to align with the current schedule and delivery plan. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.
Y4	751020A	Vancouver- Yard Bypass Track (ARRA)			25,295,790	33,438,012	8,142,222	28,897,049	39,135,394	10,238,345			3/26/2013		2/4/2016							X	This projects cost increases due to a revised BNSF's CN estimate that resulted in additional geotechnical work. This work included a required change to the retaining wall type and relocation of a sewer line.
Y4	751021A	Vancouver - New Middle Lead (ARRA)			7,219,520	10,267,058	3,047,538	10,190,009	12,763,380	2,573,371			9/6/2011		6/28/2015							X	This project increased due to additional work identified during design. Work included is signal construction, unloading and installation of turnouts, existing track removal, drainage restoration, and the discovery and removal of subsurface concrete obstructions in the project area.
Y4	751030A	Kelso Martin's Bluff- New Siding (ARRA)			4,012,519	8,925,239	4,912,720	35,230,652	33,696,509	(1,534,143)			4/20/2015		9/30/2017							X	The 13-15 biennial increase is as a result of aging funds to match the spending plan as indicated in co-op amend #4. The total decrease is due to savings realized and transferred to other tasks withing the program. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.

Washington State Department of Transportation  
Quarterly Reporting on Capital Projects  
Pursuant to ESSB 5024  
Section 313  
13-15 Biennium Quarter 3

SubProg	PIN	Project Title	2003 Final <sup>(1)</sup>	2005 Final <sup>(1)</sup>	Funding Variance						Amount Reserved for Risk <sup>(2)</sup>	Biennial Expenditures to Date	Schedule				Awarded Contracts <sup>(5) and (6)</sup>				Status			Comments from 13-15 Q3			
					13-15 13LEGFIN	13-15 Plan	13-15 Difference	Total 13LEGFIN	Total Plan	Total Difference			Advertisement 13LEGFIN	Advertisement Variance (months)	Operationally Complete 13LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Future				
Y4	751031A	Kelso Martin's Bluff- Toteff Siding Extension (ARRA)			3,794,477	14,709,025	10,914,548	37,012,182	35,441,362	(1,570,820)			4/20/2015		9/30/2017									X		The 13-15 biennial increase is as a result of aging funds to match the spending plan as indicated in co-op amend #4. The total decrease is due to savings realized and transferred to other tasks withing the program. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.	
Y4	751032A	Kelso Martin's Bluff- Kelso to Longview Jct. (ARRA)			16,470,644	27,196,171	10,725,527	124,890,676	111,746,232	(13,144,444)			11/24/2015		9/30/2017										X		The 13-15 biennial increase is as a result of aging funds to match the spending plan as indicated in co-op amend #4. The total decrease is due to savings realized and transferred to other tasks withing the program. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.
Y4	751040A	Corridor Reliability Upgrades- South (ARRA)			64,410,885	60,510,566	(3,900,319)	93,123,712	87,781,915	(5,341,797)			8/22/2012		12/9/2014										X		The 13-15 decrease and total cost decrease is due to contingency funds on the project were decreased and moved to the Program Management task. This was to align with the FRA Co-Operative Amendment 3 agreement. Biennial aging was adjusted to align with the current schedule and delivery plan. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.
Y4	752000A	Corridor Reliability Upgrades - North (ARRA)			30,856,000	25,911,840	(4,944,160)	58,120,059	36,292,000	(21,828,059)			7/22/2013		6/23/2015										X		The project decrease is from the realized PE and Final Design that were adjusted to actual expenditures and refined Final Design Phase estimates, respectively. Additional decrease in cost was due to refined BNSF construction estimates.
Y4	754041A	Blaine - Swift Customs Facility Siding (ARRA)			5,099,584	7,105,000	2,005,416	5,099,584	7,105,000	2,005,416			3/4/2013		2/4/2014										X		This projects increase is due to an update in the BNSF Construction estimate per Co-Op Amend #4.
Y4	770220A	Seattle- King Street Station Track Upgrades (ARRA)			6,151,948	6,350,848	198,900	51,163,612	51,163,613	1			6/4/2013		7/3/2014										X		The 13-15 increase is due to re-appropriation of funds from 11-13.
Y4	798999F	ARRA Unallocated Contingency			10,150,000	9,128,101	(1,021,899)	23,794,595	25,001,399	1,206,804			7/5/2011		6/28/2013										X		The 13-15 biennial decrease is due to identified programmed work which was transferred to tasks in the program as required. The total cost increase was as a result of realized savings returned from the respective tasks. The 1.5% state dollars programmed for ineligible charges was adjusted accordingly for each biennium.
Y4	P01008C	Tacoma - Bypass of Pt. Defiance				874,505	874,505	16,664,340	16,664,340	0			1/14/2009		6/30/2015										X		The 13-15 increase is due to re-appropriation of funds from 11-13.
Y4	P01105A	Blaine - Customs Facility Siding		9,000,000	3,000,000	7,709,712	4,709,712	6,002,000	9,802,000	3,800,000			7/2/2007		6/30/2011										X		Project was increased due to the addition of section 130 funds required to fully fund the project.
Y5	700410A	Cooperative Agricultural Producers, Inc. "Co-Ag" (2013 FRAP)			340,740	340,740		340,740	340,740				*3/2/2014		*5/31/2015										X		
Y5	701301A	Statewide - Washington Produce Rail Car Pool			240,000	339,250	99,250	1,974,000	1,974,000	0			8/1/2006		12/31/2014										X		The 13-15 increase is due to re-appropriation of funds from 11-13.
Y5	710112A	Clark County - Vancouver to Barberton Rail Improvements (2013 FRAP)			674,780	674,780		674,780	674,780				*3/2/2014		*5/31/2015										X		
Y5	711010H	Tacoma Rail - Yard Tracks 8 & 9 (2013 FRIB)			823,227	823,227		823,227	823,227				*3/2/2014		*5/31/2015										X		
Y5	711010I	Tacoma Rail - Taylor Way Track Rehabilitation (2013 FRIB)			1,105,074	1,105,074		1,105,074	1,105,074				*3/2/2014		*5/31/2015										X		
Y5	711010J	Tacoma Rail - West Loop Track (2013 FRIB)			515,789	515,789		515,789	515,789				*3/2/2014		*5/31/2015										X		
Y5	711010K	Tacoma Rail - East Loop Track (2013 FRIB)			773,070	773,070		773,070	773,070				*3/2/2014		*5/31/2015										X		
Y5	711010L	Tacoma Rail - Port Pass Track Upgrade (2013 FRIB)			250,000	250,000		250,000	250,000				*3/2/2014		*5/31/2015										X		
Y5	711010M	Tacoma Rail - North Yard Track Upgrade (2013 FRIB)			366,387	366,387		366,387	366,387				*3/2/2014		*5/31/2015										X		
Y5	711311A	Maytown Sand & Gravel LLC (2013 FRAP)			1,021,689	1,021,689		1,021,689	1,021,689				*3/2/2014		*5/31/2015										X		
Y5	727310A	Port of Walla Walla Build/Relocate Tracks (2013 FRAP)			750,000	750,000		750,000	750,000				*3/2/2014		*5/31/2015										X		
Y5	727310B	Port of Walla Walla Build/Relocate Tracks (2013 FRIB)			250,000	250,000		250,000	250,000				*3/2/2014		*5/31/2015										X		
Y5	F01030C	Bellingham - Waterfront Restoration				25,351	25,351	5,495,000	5,495,000	(0)			7/1/2013		6/30/2015										X		The 13-15 increase is due to re-appropriation of funds from 11-13.
Y5	L1100064	Port of Everett (FRIB 2013)			900,000	900,000		900,000	900,000																X		
Y5	L2200082	Tacoma Rail Yard Track Rail Relay (2012 FRIB)				363,938	363,938	363,938	363,938																X		The 13-15 increase is due to re-appropriation of funds from 11-13.
Y5	L2220046	Lincoln County Economic Development (FRAP 2013)			1,162,239	1,162,239		1,162,239	1,162,239																X		
Y5	L2220052	City of Richland Horn Rapids Rail Siding Construction (2013 FRIB)			400,000	400,000		400,000	400,000																X		
I1	100098T	Direct Staff Support for Joint Transportation Executive Council (JTEC)			62,780	54,738	(8,042)	100,000	99,999	(1)															X		
I1	100502B	I-5/SR 161/SR 18 Interchange Improvements - Stage 2			1,870,000	1,870,000		2,500,000	2,500,000																X		
I1	100536D	I-5/SR 525 Interchange Phase						20,009,785	20,009,785	(0)					2/9/2026										X		
I1	100921G	SR 9/SR 528 - Improve Intersection						7,846,543	7,846,543						7/6/2027										X		





Washington State Department of Transportation  
Quarterly Reporting on Capital Projects  
Pursuant to ESSB 5024  
Section 313  
13-15 Biennium Quarter 3

SubProg	PIN	Project Title	2003 Final <sup>(1)</sup>	2005 Final <sup>(1)</sup>	Funding Variance						Amount Reserved for Risk <sup>(2)</sup>	Biennial Expenditures to Date	Schedule				Awarded Contracts <sup>(5) and (6)</sup>				Status			Comments from 13-15 Q3														
					13-15 13LEGFN	13-15 Plan	13-15 Difference	Total 13LEGFN	Total Plan	Total Difference			Advertisement 13LEGFN	Advertisement Variance (months)	Operationally Complete 13LEGFN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Future															
P3	099902W	Other Facilities Project Reserve - Weigh Stations						16,703,000	16,703,000																								X					
P3	099906Q	Set Aside for Local funds - Preservation				4,000,000	4,000,000		32,000,000	32,000,000																								X				
P3	099907Q	Set Aside for Federal Discretionary Funds - Preservation				10,000,000	10,000,000		80,000,000	80,000,000																									X			
P3	0BP3006	Weigh Stations Preservation							500,000	500,000																									X			
W1	900002G	Tahlequah Tml Preservation							14,534,478	14,534,478					6/5/2006		8/10/2021																		X			
W1	900005M	Fauntleroy Tml Preservation							55,208,574	55,208,574					4/6/2020		8/21/2022																		X			
W1	900010L	Seattle Tml Preservation				11,587,698	14,390,113	2,802,415	322,461,649	322,291,904	(169,745)	3,724,000	2,067,149		5/26/2015		6/1/2020																		X	The 13-15 increase is due to re-appropriation of funds from 11-13.		
W1	900010M	Seattle Tml Improvement				500,000	1,963,142	1,463,142	10,137,666	10,095,594	(42,072)		625,029		6/20/2011		2/15/2013				175,248	7/30/2012	135,198	3										X	The 13-15 increase is due to re-appropriation of funds from 11-13.			
W1	900012K	Port Townsend Tml Preservation					958,198	958,198	37,443,808	35,190,820	(2,252,988)		363,839		7/12/2010		1/30/2020				2,616,082	7/17/2012	3,068,815	5										X	The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost variance was as a result of lower than anticipated construction bids and costs.			
W1	900012L	Port Townsend Tml Improvement					185,992	185,992	2,532,936	2,246,348	(286,588)		105,396		6/1/2010		10/17/2012				112,345	5/13/2013	151,176	4										X	The 13-15 increase is due to re-appropriation of funds from 11-13. Total cost variance was as a result of lower than anticipated construction bids and costs.			
W1	900040O	Eagle Harbor Maint Facility Improvement					44,213	44,213	2,078,997	2,111,026	32,029		1,638		4/2/2012		10/17/2012																		X	The 13-15 increase is due to re-appropriation of funds from 11-13.		
W1	952515O	Mukilteo Tml Preservation							4,806,501	4,765,121	(41,380)				9/20/2010		6/18/2011																			X		
W1	L1000016	Primavera Project Management System				311,000	311,000		2,959,103	2,958,261	(842)		38,234																							X		
W1	L2000007	Terminal Project Support				4,956,000	5,907,962	951,962	39,937,543	38,655,226	(1,282,317)		1,352,977																						X	The Asset Management, Design Standard Revisions, and the Maritime Security Inspection projects will be reappropriated since work is not completed. The Seismic study is an on-going progress. The Technical support and TE Supervision, Office Support & Supplies projects have savings		
W1	L2000041	Reservation System				2,160,800	2,171,916	11,116	6,027,000	6,027,000	1		478,678		6/1/2011		6/28/2019																			X		
W1	L2000042	Communications				1,639,000	1,854,352	215,352	3,519,000	3,519,000	(0)		229,182		12/19/2011		6/1/2013																			X	The 13-15 increase is due to re-appropriation of funds from 11-13.	
W1	L2200083	ADA Visual Paging Project				1,000,000	1,297,851	297,851	2,200,000	2,200,000	0		304,815																							X	The 13-15 increase is due to re-appropriation of funds from 11-13.	
W2	L1000006	144 Auto New Vessel #1 Preservation							24,400,386	24,400,386					7/1/2013		6/28/2027																				X	
W2	L1000007	144 Auto New Vessel #2 Preservation							15,958,386	15,958,386					7/1/2013		6/28/2027																				X	
W2	L1000008	144 Auto New Vessel #1 Improvement							855,000	855,000					7/1/2013		6/28/2027																				X	
W2	L1000009	144 Auto New Vessel #2 Improvement							854,000	854,000					7/1/2013		6/28/2027																				X	
Y4	L2200027	Higher Speed Rail Reserve - State funds							40,000,000	40,000,000					7/1/2013		6/28/2019																				X	
Y5	F01000A	Statewide - Freight Rail Investment Bank				1,948,727	1,948,727		37,948,727	38,724,453	775,726				7/6/2009		6/30/2027																			X	This total cost increase corrects a prior biennium cost that was deleted in error.	
Y5	F01001A	Statewide - Emergent Freight Rail Assistance Projects		14,320,000		50,552	50,552		19,300,552	19,300,552					7/5/2011		6/30/2027																			X		

\*AD Dates and Operationally complete dates are for projects that did not have dates for Advertisement or Operationally Complete in the 13LEGFN version. For these dates, we have put in the dates from the latest plan.